

ID	Task Name	Duration	Start	Finish	Resource Names
1	Waconia 2021 Infrastructure Improvements	78 days	Thu 5/6/21	Mon 8/23/21	
2	Section 2 Boulder Wall Replacement	16 days	Thu 5/6/21	Thu 5/27/21	
3	Traffic Control	1 day	Thu 5/6/21	Thu 5/6/21	Safety Signs
4	Inlets/Rock Construction	1 day	Fri 5/7/21	Fri 5/7/21	Groundscape
5	Remove Fence	1 day	Fri 5/7/21	Fri 5/7/21	GMH
6	Removal Retaining Wall	2 days	Mon 5/10/21	Tue 5/11/21	Sunram
7	Construct Retaining Wall	5 days	Wed 5/12/21	Tue 5/18/21	Sunram
8	Remove Trail	1 day	Wed 5/19/21	Wed 5/19/21	GMH
9	Draintile	1 day	Wed 5/19/21	Wed 5/19/21	GMH
10	Bituminous Trail	2 days	Thu 5/20/21	Fri 5/21/21	2 GMH
11	Adjust Casting	1 day	Mon 5/24/21	Mon 5/24/21	Graves
12	Restoration	3 days	Tue 5/25/21	Thu 5/27/21	Groundscape
13	Section 3 Turf Parking Lot	18 day	Tue 5/18/21	Thu 6/10/21	
14	Traffic Control	1 day	Tue 5/18/21	Tue 5/18/21	Safety Signs
15	Inlets/Rock Construction	1 day	Wed 5/19/21	Wed 5/19/21	Groundscape
16	Removals	1 day	Wed 5/19/21	Wed 5/19/21	GMH
17	Common Excavation	2 days	Thu 5/20/21	Fri 5/21/21	2 GMH
18	Draintile	1 day	Fri 5/21/21	Fri 5/21/21	GMH
19	Concrete Curb/Dwy	8 days	Mon 5/24/21	Wed 6/2/21	French Lake
20	Grass Pavers	3 days	Thu 6/3/21	Mon 6/7/21	Groundscape
21	Restoration	3 days	Tue 6/8/21	Thu 6/10/21	Groundscape
22	Section 4 Hunters Crossing	13 day	Thu 8/5/21	Mon 8/23/21	
23	Traffic Control	1 day	Thu 8/5/21	Thu 8/5/21	Safety Signs
24	Inlets/Rock Construction	1 day	Fri 8/6/21	Fri 8/6/21	Groundscape
25	Removals	1 day	Fri 8/6/21	Fri 8/6/21	GMH
26	Pipe Work	2 days	Mon 8/9/21	Tue 8/10/21	Widmer
27	Pond Excavation	3 days	Wed 8/11/21	Fri 8/13/21	Widmer
28	Biofiltration Bench	2 days	Mon 8/16/21	Tue 8/17/21	GMH
29	Restoration	4 days	Wed 8/18/21	Mon 8/23/21	Groundscape
30	Section 5 Sparrow Road	44 day	Mon 5/10/21	Thu 7/8/21	
31	Traffic Control	1 day	Mon 5/10/21	Mon 5/10/21	Safety Signs
32	Sawcut Bit Street	2 days	Tue 5/11/21	Wed 5/12/21	GMH
33	Remove Bit Street	2 days	Wed 5/12/21	Thu 5/13/21	GMH
34	Pipe Work	1 day	Fri 5/14/21	Fri 5/14/21	Widmer
35	Draintile	5 days	Fri 5/14/21	Thu 5/20/21	GMH
36	Patch Bituminous	1 day	Fri 5/21/21	Fri 5/21/21	GMH
37	Removals	3 days	Fri 5/21/21	Tue 5/25/21	GMH
38	Concrete Work	11 day	Mon 5/24/21	Mon 6/7/21	French Lake
39	Bituminous Driveways	2 days	Mon 6/7/21	Tue 6/8/21	Assured Asphalt
40	Irrigation/Landscaping	3 days	Mon 6/7/21	Wed 6/9/21	Groundscape
41	Restoration	5 days	Thu 6/10/21	Wed 6/16/21	Groundscape
42	Milling Bituminous	1 day	Tue 7/6/21	Tue 7/6/21	Midstate
43	Paving Wear	1 day	Wed 7/7/21	Wed 7/7/21	GMH
44	Striping	1 day	Thu 7/8/21	Thu 7/8/21	Safety Signs

Project: Precon Schedule 4-26 Date: Tue 4/27/21	Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Manual Progress
	Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	
	Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Progress	